

新市立島田市民病院建設工事 地元調達率 速報値

※当初工事請負契約額14,900,000,000円に対する地元下請業者との契約額を地元調達率とする

※工事出来高予想は全体工事の出来高予想とする

※速報値のため検収により金額が変動する場合があります

2022.03.01

名称	2018				2019				2020				2021				2022			
	3	4-6	7-9	10-12	1-3	4-6	7-9	10-12	1-3	4-6	7-9	10-12	1-3	4-6	7-9	10-12	1-3	4-6	7-9	
地元下請契約額累計 (千円)	0	254,002	322,920	1,151,133	3,221,718	4,258,608	4,300,778	4,350,411	4,431,781	4,514,169	4,583,453	4,691,842	4,884,421	4,971,197	4,977,717	4,983,400	4,986,987			
地元調達率 (%)	0.0%	1.7%	2.1%	7.7%	21.6%	28.5%	28.8%	29.1%	29.7%	30.2%	30.7%	31.4%	32.7%	33.3%	33.4%	33.4%	33.4%			
地元調達率目標値30.5%に対する出来高実績 (%)	0.0%	5.6%	7.1%	25.3%	70.9%	93.7%	94.6%	95.7%	97.5%	99.3%	100.9%	103.2%	107.5%	109.4%	109.5%	109.7%	109.7%			
工事出来高予想 (月別) (%)	0.0%	1.5%	1.6%	2.9%	5.8%	3.6%	4.1%	3.7%	13.0%	16.8%	22.6%	14.8%	0.6%	0.2%	0.9%	1.3%	1.7%	3.1%	1.8%	100.0%
工事出来高予想 (累計) (%)	0.0%	1.5%	3.1%	6.0%	11.8%	15.4%	19.5%	23.2%	36.2%	53.0%	75.6%	90.4%	91.0%	91.2%	92.1%	93.4%	95.1%	98.2%	100.0%	
工事出来高実績 (%)	0.0%	1.5%	3.0%	5.8%	11.6%	15.2%	19.4%	23.2%	36.2%	53.0%	75.6%	90.4%	91.0%	91.2%	92.1%	93.4%	94.7%			

