

新市立島田市民病院建設工事 地元調達率 速報値

※工事請負契約額14,900,000,000円(税抜き)に対する地元下請業者との契約額を地元調達率とする

※工事出来高予想は全体工事の出来高予想とする

※速報値のため検収により金額が変動する場合があります

2021.01.01

名称	2018				2019				2020				2021				2022			100%
	3	4-6	7-9	10-12	1-3	4-6	7-9	10-12	1-3	4-6	7-9	10-12	1-3	4-6	7-9	10-12	1-3	4-6	7-9	
地元下請契約額累計(千円)	0	253,959	323,004	1,150,967	3,221,554	4,258,476	4,302,219	4,351,701	4,427,597	4,515,052	4,582,560	4,678,950								
月別出来高予想	0.0%	1.5%	1.6%	2.9%	5.8%	3.6%	4.1%	3.7%	13.0%	16.8%	22.6%	14.8%	0.6%	0.8%	1.2%	1.7%	2.6%	1.9%	0.8%	
地元調達率(%)	0.0%	1.7%	2.1%	7.7%	21.6%	28.5%	28.8%	29.2%	29.7%	30.3%	30.7%	31.4%								
工事出来高予想(%)	0.0%	1.5%	3.1%	6.0%	11.8%	15.4%	19.5%	23.2%	36.2%	53.0%	75.6%	90.4%	91.0%	91.8%	93.0%	94.7%	97.3%	99.2%	100.0%	
出来高実績(%)	0.0%	5.6%	7.1%	25.3%	70.9%	93.7%	94.7%	95.8%	97.4%	99.4%	100.8%	103.0%								

