

	令和2年 (2020年)				令和3年 (2021年)																																																								
	12月				1月				2月				3月				4月																5月																												
	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
W	W	W	W	W	W	W	W	W	W	W	W	W	W	W	W	木	金	土	日	月	火	水	木	金	土	日	月	火	水	木	金	土	日	月	火	水	木	金	土	日	月	火	水	木	金	土	日	月	火	水	木	金	土	日							
マスター工程	事前移転																														本移転					事後移転																									
式典・内覧会	式典・内覧会																																																												
患者移送																															5/2～4の何れか1日																														
医療情報	ネットワーク敷設及び構築																																																												
	ドメインサーバ				本サーバ																																																								
	新規購入やレンタルPCについては順次設置																																																												
診療機能等の制限	外来診療	※最終的な移転物量によっては、4/30（金）の休診を検討する。																														5/6 開始																													
	入院診療	必要に応じて、段階的に減少させ、予定入院は停止（調整）する。（最終目標患者数は250名程度）																														患者移送後に開始																													
	救急診療	仮：患者移送前日17:00～患者移送当日17:00まで停止																																																											
	予定手術	予約手術の調整																														移転期間は停止					5/6 開始																								
	緊急手術																															1日程度停止																													
	分娩	分娩日程の調整																														移転期間は停止					5/6 開始																								
	人工透析	既存病院にて継続																																																											
	外来化学療法	ケモ日程の調整																														移転期間は停止					5/6 開始																								
検証	患者移送シミュレーション	※仮置き（引越業者の提案による：2～3回程度実施を想定）																																																											
	開院リハーサル	仮：1回目				仮：2回目																																																							
搬入・引越	大型医療機器 搬入	新設機器設置				機器システム接続テスト																																																							
	大型医療機器 移設																															事前移転					機器システム接続テスト					事後移転																			
	小型医療機器 搬入	新規購入 小型医療機器 設置				機器システム接続テスト																																																							
	小型医療機器 移設																															事前移転					機器システム接続テスト					集中移転						事後移転													
	什器備品	新規購入 什器・備品 設				事前移転（患者制限による未使用物の移転）																																																							
	診療記録・書籍等移転	インアクティブ文書移転																														アクティブ文書移転					事後移転																								